

Activity ID	Activity Name	Orig Dur	maining Duration	Start	Finish	2008				2009				2010				2011																	
						Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4														
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
A1260	Mobilization	10	10	15-Jun-09	26-Jun-09																														
A1270	Sitework	120	120	09-Apr-09*	28-Sep-09																														
A1280	Site Paving	60	60	07-May-09	31-Jul-09																														
A1290	Foundation	60	60	07-May-09	31-Jul-09																														
A1300	Slab on Grade	50	50	06-Jul-09	14-Sep-09																														
A1310	Athletic Fields	250	250	06-Jul-09	28-Jun-10																														
A1320	Steel Frame	120	120	15-Sep-09	05-Mar-10																														
A1330	Second Floor Slab	380	380	10-Nov-09	09-May-11																														
A1340	Interior Partitions	200	200	11-Jan-10	20-Oct-10																														
A1350	MEP Rough-In	240	240	25-Jan-10	31-Dec-10																														
A1360	Security/Fire Alarm/IT Rough-In	240	240	25-Jan-10	31-Dec-10																														
A1370	Sprinkler Rough-In	240	240	25-Jan-10	31-Dec-10																														
A1380	Exterior Skin	180	180	25-Jan-10	06-Oct-10																														
A1390	Roof Deck	60	60	22-Mar-10	14-Jun-10																														
A1400	Roofing	80	80	19-Apr-10	10-Aug-10																														
A1410	Interior Finishes	300	300	05-Apr-10	07-Jun-11																														
A1420	Power On	0	0	25-Aug-10																															
A1430	Millwork Installation	200	200	17-May-10	28-Feb-11																														
A1440	Kitchen	80	80	23-Sep-10	17-Jan-11																														
A1450	Sprinkler Trim Out	60	60	07-Oct-10	31-Dec-10																														
A1460	Air On	1	1	07-Oct-10	07-Oct-10																														
A1470	MEP Trim Out	90	90	21-Oct-10	28-Feb-11																														
A1480	Security/Fire Alarm/Temperat...	90	90	21-Oct-10	28-Feb-11																														
A1490	Auditorium Fit-Out	90	90	21-Oct-10	28-Feb-11																														
A1500	Gymnasium Fit-Out	90	90	21-Oct-10	28-Feb-11																														
A1510	FF&E and Specialties	70	70	03-Dec-10	14-Mar-11																														
A1520	Signage/Site Furnishings	70	70	03-Dec-10	14-Mar-11																														
A1530	Landscaping	70	70	03-Dec-10	14-Mar-11																														
A1540	Punch List	45	45	04-Jan-11	07-Mar-11																														
A1550	Substantial Completion	1	1	08-Mar-11	08-Mar-11																														
WARRANTY PHASE																																			
A1560	One-Year Warranty Period	260	260	09-Mar-11	13-Mar-12																														
A1570	One-Year Warranty Inspection	1	1	14-Feb-12	15-Feb-12																														

Start Date: 15-Jan-08
 Finish Date: 13-Mar-12
 Data Date: 15-Jan-08
 Run Date: 03-Jun-09 15:16
 Page 2 of 2

- Remaining Level of Effort
- Critical Remainin...
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Milesto...
- Critical Milestones
- Milestone

Tomball Memorial High School

Date	Revi...	Che...	Approved